

For Information Only

2017 Capital Projects in Progress and Completed Capital Projects

Presented To:	Finance and Administration Committee
Presented:	Tuesday, Jun 19, 2018
Report Date	Tuesday, Jun 05, 2018
Туре:	Correspondence for Information Only

Resolution

For Information Only

<u>Relationship to the Strategic Plan / Health Impact</u> <u>Assessment</u>

This report refers to operational matters.

Report Summary

The purpose of this report is to provide a summary of the capital projects in progress as of December 31, 2017 as well as completed capital projects from October 2017 to March 2018.

Financial Implications

This report has no financial implications.

Signed By

Report Prepared By Apryl Lukezic Co-ordinator of Budgets Digitally Signed Jun 5, 18

Manager Review Jim Lister Manager of Financial Planning and Budgeting Digitally Signed Jun 5, 18

Division Review Ed Stankiewicz Executive Director of Finance, Assets and Fleet Digitally Signed Jun 5, 18

Financial Implications Jim Lister Manager of Financial Planning and Budgeting *Digitally Signed Jun 5, 18*

Recommended by the Department Kevin Fowke General Manager of Corporate Services Digitally Signed Jun 6, 18

Recommended by the C.A.O. Ed Archer Chief Administrative Officer *Digitally Signed Jun 6, 18*

Background

The capital fund balance represents the capital funding approved by previous Councils for capital projects that are unspent at the end of the year. The committed and unspent funding is for capital projects that have not commenced and/or are in progress. The majority of the projects are underway and funding will be spent within the next few years depending on the extent/timing of individual capital projects.

This report includes the following:

- Capital Projects in Progress as of December 31, 2017. This includes the remaining budget for the respective capital projects which includes all funding sources including: capital envelopes from the tax levy or "capital fund"; future financing from future capital envelopes; City reserve funds; obligatory reserve funds (ie. Federal and Provincial gas taxes); Federal and Provincial grants; and other miscellaneous recoveries/cost sharing/donations.
- 2. Completed Capital Projects (and cancelled capital projects) from October 2017 to March 2018.

1. Capital Projects in Progress as of December 31, 2017

As shown on Appendix A, the overall balance of funds previously approved for capital projects that are in progress is approximately \$187.7 million which will be spent in the coming years based on the timing and extent of the capital projects. For example, some water and wastewater plant projects and road projects require several years for completion. In addition, this balance also includes committed obligatory reserves funds including Federal and Provincial Gas Taxes as well as other development related deposits.

Appendix A is a summary which shows the breakdown of the unspent capital funds/committed reserve funds previously approved by department/division and Appendix B provides a list of those significant capital projects in progress as of December 31, 2017. There are some projects with an amount in brackets under "Capital Fund" column on Appendix A, as these are repaid from future envelopes as explained below for internally debt financed projects.

Committed Capital Fund (= Unspent Capital Envelopes)

The Committed Capital Fund (unspent capital envelopes) balance as of December 31, 2017 was \$122.6 million which represents funds approved but not yet spent as projects are in progress or to be commenced. There are internal borrowings of \$21.3 million resulting in a capital fund balance of \$101.3 million.

The internally debt financed expenditures of \$21.3 million will be repaid to the Capital Fund with interest (charged at 1% above the average investment rate at the time the internal financing is approved in accordance with the City's Investment Policy) and funded in future years from capital envelopes, development charges and Section 391

charges. This balance consist of the following capital projects approved by Council: Kingsway water and wastewater project, Gerry McCrory - Countryside Sports Complex, South Branch Library, Mausoleum Phase 5 at Civic Cemetery, Communications Infrastructure, Lionel E. Lalonde Centre, Sudbury WWTP Phase 2 project, and Tom Davies Square Parking Garage Roof/Courtyard project. The balance also includes a few projects that obtained future financing that will be repaid in the one to two years without interest as per Capital Budget Policy, such as Kingsway Sidewalk, MR 15 Bridge, and Minnow Lake Treatment Station.

Committed Reserve Funds

As of December 31, 2017, the balance in the committed reserve funds for capital projects is approximately \$56 million with another \$8.9 million included within obligatory reserve funds.

The committed reserve funds are set aside when approved by Council and transferred out of the reserve fund when the costs have been incurred. The funds within obligatory reserve funds are set aside to be spent for specific areas/projects in accordance with various agreements and contracts (ie. Federal Gas Tax).

2. Completed Capital Projects from October 2017 to March 2018

Also included in this report are the completed capital projects in excess of \$200,000 as per the Capital Budget Policy.

The Capital Budget Policy was followed and has given authority to staff to reallocate funds between capital projects or transferred to the respective Capital Financing Reserve Fund.

Appendix C is a summary of all completed capital projects over \$200,000 and cancelled capital projects from the period of October 2017 to March 2018 including explanations for variances greater than \$50,000.

Appendix A - Capital Projects in Progress - Summary As at December 31, 2017

	Capital Fund					
	(Non-Interest	Future Financing	Subtotal Committed	City Reserve Funds	Obligatory	Total Capital Projects in
	Bearing)	(Spent)	Capital - year	(Interest Bearing)	Reserve Funds	Progress - Year
Growth & Infrastructure	0/	, , , , , , , , , , , , , , , , , , ,	• •			0
Roads	32,714,916	2,819,372	35,534,288	17,829,800	2,907,628	56,271,716
Drains & Stormwater Management	6,804,256	521,135	7,325,390	7,820,834	1,103,395	16,249,619
Water	28,702,077	596,075	29,298,153	5,726,253	-	35,024,406
Wastewater	33,372,995	3,727,931	37,100,927	5,043,433	1,112,539	43,256,899
Environmental Services	1,264,962	-	1,264,962	594,020	-	1,858,982
Facility Rationalization	43,329	-	43,329	1,169,482	-	1,212,811
Planning	153,292	-	153,292	129,528	105,091	387,911
	103,055,827	7,664,513	110,720,341	38,313,350	5,228,653	154,262,344
Community Development						
Healthy Communities	53,297	-	53,297	-	-	53,297
Leisure Services	(2,438,535)	4,788,825	2,350,290	1,663,640	49.892	4,063,822
Library & Citizen Services	(2,106,488)	2,759,538	653.050	193.439	-	846.489
Cemetery Services	(2,078)	203,405	201,327	82,174	-	283.501
Transit	(1,755,285)	-	(1,755,285)	171,054	3,637,944	2,053,713
Healthy Community Initiatives	1,064,050	-	1,064,050	-		1,064,050
Health & Social Services	962,627	-	962.627	13.642	-	976,269
	(4,222,412)	7,751,768	3,529,356	2,123,949	3,687,836	9,341,141
Community Safety						
Community Safety Fire Services	1,793,645	-	1,793,645	114.597		1,908,242
Emergency Medical Services	336,721	-	336,721	690,604	-	1,908,242
Emergency Management	(1,475,438)	- 1,547,061	71,623	090,004		71,623
Emergency Management	(1,475,438) 654,928	1,547,061	2,201,989	- 805,201		3,007,190
	004,020	1,047,001	2,201,000	000,201		5,007,100
Corporate Services						
Facilities	1,855,799	865,451	2,721,249	5,810,055	-	8,531,304
Fleet	26,526	-	26,526	1,300,827	-	1,327,353
Parking	(0)	-	(0)	225,946	-	225,946
Clerks/By-Law/Human Resources	1,047,278	-	1,047,278	-	-	1,047,278
Information Technology	498,735	-	498,735	761,726	-	1,260,461
ERP	1,775,308	-	1,775,308	133,096	-	1,908,404
Economic Development	25,058	-	25,058	2,598,364		2,623,422
	5,228,704	865,451	6,094,154	10,830,014	-	16,924,167
Police						
Police Services	73,222	-	73,222	3,841,000	-	3,914,222
Communication Infrastructure	(3,475,193)	3,475,254	61	211,306	-	211,367
	(3,401,971)	3,475,254	73,283	4,052,306	-	4,125,590
TOTAL	101,315,076	21,304,047	122,619,123	56,124,820	8,916,489	187,660,432

Appendix B - Capital Projects in Progress - Detailed Listing As at December 31, 2017

Note 1 - The totals (for "budget" and for "remaining budget" provided in this Appendix includes all funding sources: capital envelopes from the tax levy; reserve funds; obligatory reserve funds (ie. Federal & Provincial gas taxes); Federal and Provincial Grants and Other (cost sharing, miscellaneous recoveries, donations).

	Note 1		Note 1	
Capital Project	Budget as of Dec 31, 2017	Actual Costs as of Dec 31, 2017	Remaining Budget as of Dec 31 2017	Project Comment
Growth & Infrastructure	487,538,382	246,273,617	241,264,765	
Roads & Bridges	245,660,322		112,431,188	
Maley Dr.	86,176,000	21,860,683	64,315,317	In Progress as currently under construction.
				In Progress - design expected to be completed by October 2018 and construction to start in October 2018.
MR35	5,500,000	90,524	5,409,476	Anticipated spending for 2018 is \$3,900,000.
Barrydown Westmount Kingsway	4,400,000	99,166	4,300,834	
MR15 Belisle to Martin	4,350,000	1,765,855	2,584,145	In construction - completion in 2018
Kelly Lake RdLorne to Bridge	2,377,984	160,124	2,217,860	construction underway
Vermillion Lk Bridge (MR55)	1,950,000	111,164		Construction to commence 2019, no anticipated surplus as this is a challenging project.
Second Ave. (Sudbury)	6,642,987	5,105,467		In Progress - June 30, 2018 - no anticipated surplus or deficit
MR89 Skead Rd to Rix St	2,500,000	1,032,022		Substantially completed but there is outstanding work remaining to be completed.
				Various Projects:
				Paris/Notre Dame Bikeway - Not Yet Started - expected to be tendered in early June 2018 (RFP currently under review). Project expected to be completed by April 2019 and no additional surplus expected.
Cycling Infrastructure	1,495,836		1,438,341	
Contingency	4,496,047			In Progress - To be used as needed for contracts
Brady Durham Greenstairs	1,530,000			Construction anticipated to be complete by end of Aug 2018, no anticipated surplus at this time.
Lorne Street - Detailed Design	1,300,000		1,300,000	RFP for Detailed design to be issued in early June
Frobisher Yard	1,447,935	244,424	1,203,511	To be utilized as part of Depot Study recommendations
Capreol CIP	1,640,999		1,147,742	underway - completion in June
Facer St - Design & Construction	1,600,000	547,177	1,052,823	Bell Park Project - in construction - complete in 2018
Junction Creek Bridge - Kelly Lake Rd.	3,619,771	2,846,685		To determine when construction is to commence, no anticipated surplus at this time.
				To determine when construction is to commence, no anticipated surplus at this time. This project will require a re- estimate as the budget seems low. Project is on hold as City hasn't been approved for any grants towards this project at this point.
Elgin Street Greenway	1,040,000		771,610	
Lorne St.	5,509,683			In progress - first phase started in 2017 and will be completed by mid-2018
First Ave. (Coniston)	725,000			In Progress - July 31, 2018 - no anticipated surplus or deficit
Automatic Vehicle Locator	1,935,204			In progress to be used as required for equipment.
Minto St.	590,000			In progress with 100% of budget projected to be spent by 2019. Design late 2018 construction in 2019
MR55 to McCharles Lk Rd 1.75 km W	2,565,000	1,988,342	576,658	
				Construction to be completed this year 2018, no anticipated surplus due to the cost of discovery re-design.
Traffic System Improvements	1,194,416		564,265	
Kingsway Sidewalk	2,700,000			In Progress - expected completion is November 2018. No anticipated surplus.
Bowlands Bay Bridge	795,000		528,569	
Future Roads Projects	1,509,438			In progress - being used for preliminary & detailed design of future projects
Barrydowne Extension	500,000		497,760	In progress, 100% of budget projected to be spent by 2020.
MR15 Whitson River Bridges	2,800,000	2,307,314	492,686	Construction anticipated to be complete by end of Aug 2018, no anticipated surplus at this time.
Rockfall Program	500,000	11,137	488,863	Not Yet Started - expected to be tendered in July 2018
William Ave Bridge (Coniston)	540,000	61,074	478,926	
				Contract complete. Currently monitoring an area which might require additional work (TBD). Anticipated
Skead Rd	3,493,646			\$400,000 Surplus
MR84 Capreol Lk to Suez Dr	2,400,000			Project will be completed by June 30th, 2018 (Rectifying deficiencies). Anticipated \$400,000 Surplus
Ironside Lake Rd Bridge	500,000		464,874	
Second Ave. (Coniston)	885,000		427,164	
Douglas Street Bridge	500,000	78,493	421,507	
				Construction to be included in the 2018 Culvert Contract, design and estimate not completed at this time.
Walter Street Bridge	400,000		400,000	
Ghandi Ln.	800,000	404,978	395,022	Additional work at #66 Patterson proposed
				This account is for ongoing work that the rail company completes on road/rail crossings. It is used to cover the
Railway Crossing Improvements	1,871,535			City's portion of the cost sharing for these type of programs.
MR55 (CPR Overhead)	2,785,000	2,427,311	357,689	Construction completed this year 2018.
				Asphalt, ditching and restoration on main contract. Change order anticipated to improve intersection, and fire
Crean Hill Rd.	9,670,159			entrance to creek. Anticipated completion this year 2018.
CNR Overpass (Falconbridge Rd)	450,000		347,094	Detail design and cost estimate not complete at this time. Construction scheduled for 2019.
Sidewalk Plows	331,647	-	331.647	Received in early 2018.

	Budget as of	Actual Costs as of	Remaining Budget	
	Dec 31, 2017	Dec 31, 2017	as of	Project Comment
Capital Project			Dec 31 2017	
Mary St. (Sudbury)	300,000			in design, construction in 2019
Leslie St.	295,000			in design, construction in 2019
Westmount Ave.	1,110,000			Project will be completed by June 30, 2018. Anticipated deficit of \$50,000
Stormwater Asset Management Plan	400,000 829,893		281,664	Underway
Downtown BIA Streetlights Kalmo Road Bridge			266,071	being utilized as required for cost sharing with BIA
MMMS	100,000 75,000			Design cost - for 2019 project.
	64,000			For MMMS replacement project - funds will be moved to MMMS cost centre in 2018.
Intelligent Transportation System Repairs and Maintenance	29,000			in progress - complete in July 2018 On-going
Various Projects	29,000		29,000	Un-going
(commenced with remaining budget below \$250K)	63,569,142	58,834,223	1 734 010	Various projects in progress.
MR55 Culvert	870,000		(227,768)	
MR55 Culven	870,000	1,097,700	(221,100)	Complete and denot will be funded from existing projects.
Drains & Stormwater Management	34,833,060	13,671,295	21,161,765	
Whitson Paguette	8,580,537			Tender Fall 2018
Mountain Street Storm Outlet	4,256,734			Phase 2 in detailed design and required approval processes
East Branch Junction Creek	2,201,000			waiting for results of Junction Creek Subwatershed Study
Green Ave Storm Conveyance	2,100,000			Issues with property acquisition
	2,100,000	-	2,100,000	In Progress - Design is complete and Tender for Contract is in progress. Construction expected to start in June
Countryside Stormwater	1,763,600	53,182	1 710 418	2018. No expected surplus.
Watershed Studies	2,870,700			underway, multiple studies
Horizon	1,084,990			municipal drain project - design phase completion 2018
Minnow Lake STS	3,585,606			under construction
Val Caron Drain	2,308,126		825 162	design to be completed in 2018, tender in late 2018
Lavallee Drain F Subdrain	250,000		250,000	re-evaluating approach to drain repairs
Storm Sewer Upgrade	336,376		188,861	
Misc Storm Sewer Improvements	100,000		100,000	
Drain Allowance	51,200		51,200	
Trillium Drain SW Mgmt	26,400		26,400	
Various Projects	20,400		20,400	waiting for recommendations of whitewater Lake Subwatershed study
(commenced with remaining budget below \$75K)	5,317,791	5,063,541	254,250	Various projects in progress.
Water Plants	32,758,250	18,393,869	14,364,381	
	. , ,			Award for Design June 2018. Construction 2019
Well Building Upgrades	32,758,250 2,740,419 1,700,000	136,219	2,604,200	Award for Design June 2018, Construction 2019 preliminary investigation and technology review underway, design will occur once study is complete
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3	2,740,419 1,700,000	136,219 142,090	2,604,200 1,557,910	preliminary investigation and technology review underway, design will occur once study is complete
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale	2,740,419 1,700,000 975,000	136,219 142,090 -	2,604,200 1,557,910 975,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade	2,740,419 1,700,000 975,000 900,000	136,219 142,090 - 153,367	2,604,200 1,557,910 975,000 746,633	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection	2,740,419 1,700,000 975,000 900,000 1,043,304	136,219 142,090 - 153,367 346,594	2,604,200 1,557,910 975,000 746,633 696,710	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000	136,219 142,090 - 153,367 346,594 -	2,604,200 1,557,910 975,000 746,633 696,710 630,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036	136,219 142,090 - 153,367 346,594 - 1,183,229	2,604,200 1,557,910 975,000 746,633 696,710 630,000 578,807	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3	2,740,419 1,700,000 975,000 1,043,304 630,000 1,762,036 490,000	136,219 142,090 - 153,367 346,594 - 1,183,229 -	2,604,200 1,557,910 975,000 746,633 696,710 630,000 578,807 490,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086	136,219 142,090 	2,604,200 1,557,910 975,000 7746,633 696,710 630,000 578,807 490,000 482,896	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements	2,740,419 1,700,000 975,000 1,043,304 630,000 1,762,036 490,000	136,219 142,090 	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 482,896 479,524	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Sccurity Improvements SCADA Upgrades	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 482,896 479,524 418,554	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 -	2,604,200 1,557,910 975,000 746,633 696,710 633,000 578,807 490,000 442,896 479,524 418,554 418,554 400,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Scourity Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 488,068 7707,419 400,000 625,000	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,864 288,865 - 307,522	2,604,200 1,557,910 975,000 7746,633 696,710 630,000 578,807 480,000 482,896 479,524 418,554 400,000 317,478	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624	136,219 142,090 	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 482,896 479,524 479,524 418,554 400,000 317,478 314,661	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 625,000 442,624 400,212	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Scourity Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489 43,899	2,604,200 1,557,910 975,000 7746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 340,000 250,000	136,219 142,090 	2,604,200 1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued sumer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Transformer Upgrades at Wanapitei WTP Phase 3 Meater Filling Station	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 2250,000 398,016	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489 43,899 - 160,522	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 340,000 250,000	136,219 142,090 - 153,367 346,594 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489 43,899 - 160,522	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000	136,219 142,090 - 142,090 - 1,153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031	2,604,200 1,557,910 975,000 7746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 340,212 344,492 300,000 250,000 398,016 250,000 328,622	136,219 142,090 - 142,090 - 1,153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031 96,083	2,604,200 1,557,910 975,000 774,6333 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 344,492 300,000 250,000 398,016 250,000 328,622 443,551	136,219 142,090 - 142,090 - 1,153,367 346,594 - 23,190 8,544 288,865 - - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031 96,083 244,956	2,604,200 1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 2550,000 338,016 250,000 338,016 250,000 328,622 443,551 236,717	136,219 142,090 - 142,090 - 142,090 - 1,153,367 346,594 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031 96,083 244,956 57,225	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 250,000 3388,016 250,000 3388,016 250,000 328,622 443,551 236,717 935,724	136,219 142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489 43,899 - - 160,522 140,031 96,083 244,956 57,225 783,439	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 255,000 237,494 235,969 232,539 198,595 179,492 152,285	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 on-going
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 2560,000 398,016 2550,000 328,622 443,551 236,717 935,724 135,000	136,219 142,090 - 142,090 - 1,183,267 346,594 - 23,190 8,544 288,865 - - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031 96,083 244,956 57,225 783,439 8,565	2,604,200 1,557,910 975,000 774,6333 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 On-going Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Filting Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study Asset Management Plan	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 480,088 707,419 400,000 625,000 442,624 400,212 344,492 344,492 344,492 344,492 344,492 344,492 344,521 236,717 935,724 443,551 236,717 935,724 135,000 100,000	136,219 142,090 - 142,090 - 1,183,367 346,594 - 23,190 8,544 288,865 - - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031 96,083 244,956 57,225 783,439 8,565 - -	2,604,200 1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 256,101 256,101 255,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435 100,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 on-going Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Station Operating Manuals Booster Station Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study Asset Management Plan Plant Repairs & Equipment Replacement	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 344,492 300,000 250,000 398,016 250,000 398,016 250,000 398,016 250,000 1250,000 398,016 250,000 1250,	136,219 142,090 - 142,090 - 1,153,367 346,594 - 23,190 8,544 288,865 - - 23,190 8,544 288,865 - - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031 96,083 244,956 57,225 783,439 8,565 - - - 76,258	2,604,200 1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435 100,000 100,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 on-going Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place On-going and used as required
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study Asset Management Plan Plant Repairs & Equipment Replacement Facilities Design Manual	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 328,622 443,551 226,717 935,724 135,000 100,000 1076,258 95,000	136,219 142,090 - 142,090 - 142,090 - 1,183,367 346,594 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489 43,899 - 160,522 14,031 96,083 244,956 57,225 783,439 8,565 - - 76,258 - -	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 255,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435 100,000 95,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 on-going Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place on-going and used as required to begin in Q4 of 2018, completion in Q3 of 2019
Well Building Upgrades Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades at Wanapitei WTP Phase 3 Operating Manuals Booster Station Operating Manuals Booster Station Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study Asset Management Plan Plant Repairs & Equipment Replacement	2,740,419 1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 344,492 300,000 250,000 398,016 250,000 398,016 250,000 398,016 250,000 1250,000 398,016 250,000 1250,	136,219 142,090 - 142,090 - 1,183,267 346,594 - 23,190 8,544 288,865 - - 307,522 127,963 99,952 307,522 127,963 99,952 5,489 - - 160,522 14,031 96,083 244,956 57,225 7,83,439 8,565 - - 7,6258 - - - - - - - - - - - - -	2,604,200 1,557,910 975,000 746,633 686,710 630,000 578,807 490,000 442,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 255,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435 100,000 95,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place on-going and used as required to begin in Q4 of 2018, completion in Q3 of 2019 RFT to be awarded June 2018, Construction to follow and complete in 2018

Comital Decida	Budget as of Dec 31, 2017	Actual Costs as of Dec 31, 2017	Remaining Budget as of	Project Comment
Capital Project	-	,	Dec 31 2017	
Annual Condition Assessment David St WTP - Plant Repairs	50,000 50,000	-		for non-destructive testing of Plant process piping and containment vessels
Distribution Health and Safety Equipment	50,000	-	50,000	
GIS/Mtce Management Systems	50,000			To be used as required to purchase needed equipment. Funds to be used by AMP task force
Strategic Planning	30,000	-		Funds to be used by AMP task force
Business Plan	25,000			Funds to be used by AMP task force
Busiliess Plan	25,000	-	25,000	In Progress - Backflow by-law passed in December 17 by Council. Materials and required equipment being
Backflow Cross-Con Reduction	20,000	-		received. Implementation and enforcement commenced February 2018
Fencing - All Facilities	8,842	-	8,842	Not started - Implementation in 2018/19 by new WWW Asset Management Task Force
Various Projects (commenced with remaining budget below \$100K)	14,515,860	14,005,867	509,993	Various projects in progress.
Water Linear	47,529,028	26,226,891	21,302,137	
AMR Water Meters	3,575,000	73,889		in progress - working on development of RFP
MR35	1,287,033	9,973		In design phase to be tendered in late 2018 with construction to follow
BarryDowne Westmount Kingsway	1,310,000	81,159		Tendering ENG 18-2 Spring 2018 (Watermain Improvements ahead of widening project)
Kelly Lake Watermain	1,000,000	-		construction underway 2018
Maley Drive Watermain	1,500,000	534,085		part of Maley Dr. upgrades
Watermain Rehabilitation	6,254,124	5,454,339		underway - completion in 2018
Former Transit Depot Garage Renos	650,001	-		in progress, completion in Fall 2018
Distribution System Optimization	650,000	-		Not started - Implementation in 2018/19 by new WWW Asset Management Task Force
First Ave. (Coniston)	625,000	787		In Progress - July 31, 2018 - no anticipated surplus or deficit
Detailed Design	609,928	101	609,928	In progress - funds to be used to retain engineering consultants to complete detailed designs for various projects
Whitefish Rechlorination	845,169	286,475		In detailed design and included in future Capital Budget (additional funds required for construction)
Stanley St Ash to Pine	500,378	3,175		In progress. In detailed design and to be tendered in 2019.
				In progress. In detailed design and to be tendered in 2019.
Fairburn St Barrydowne to East End	485,000	-	485,000	
Lorne St. / MR55	470,000	-		in progress to be used for design RFP to be issued in June.
Water Valve Replacement	539,320	129,535		In progress. In detailed design and to be tendered in 2019.
St. Jerome Easement	375,000 375,000	-		In progress. In detailed design and to be tendered in 2019.
Power St Mr55 to Collins Wanapitei Trunk Watermain	348,693	1,559		In progress. In detailed design - geotechnical investigation pending. In progress. In detailed design - geotechnical investigation pending.
Leak Detection Annual Program	450,000	104,732		To be used in 2018 for equipment purchase.
Lorne St.	2,524,328	2,183,119		underway, completion July 2018
Vermillion Water System	550,000	229,806		In progress for final restoration on copper cliff flow meter.
1st Ave Balsam to Allan (Coniston)	3,464,288	3,160,853		In Progress - July 31, 2018 - no anticipated surplus or deficit
System Improvements	573,373	306,129		on-going, used as required
West End Trunk Watermain Replacement	400,000	138,499		Design is underway - construction to be completed by 2020.
Margaret - Second Ave to East End	500,000	262,588		In Progress - June 30, 2018 - no anticipated surplus or deficit
Water Service Replacement	608,787	383,774		Remaining work to be completed with design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit
Concrete Pressure Pipe	225,000	-		To be used in 2018 for Consultant Costs to assess CPP.
Concrete r ressure r ipe	223,000	-	223,000	In progress. In detailed design, to be tendered in future for Tenth Avenue Lively (small diameter watermain
				replacement with sewer project. Included in future Capital Budget (additional funds required for construction).
Lively - Backyard & Small Diameter	220,000	-	220,000	
Ash St Parkwood to Stanley	197,440	-		Tendering Spring 2019
Contingency	540,245	342,805		in progress - to be used as need for contracts
Large Water Meter Replacement	201,895	18,030		on-going
Distribution Support	546,403	375,387		In progress. Used as required for unanticipated operational needs.
Elm St MacLachlan to Simcoe	150,000	-		Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit
MR80 - Watermain Crossings	150,000	-		In Progress - Fall 2018 - no anticipated surplus or deficit
Watermain with Roads	150,753	3,830		In progress. Used as required for unanticipated work to accommodate roads work.
Water Efficiency Plan	191,554	50,950		In Progress - consultant(s) to be acquired to complete required study for VE in 2018.
Westmount - Barrydowne to Attlee	335,000	194,706	140,294	
Water Air Release Valve Assessment	150,000	13,885	136,115	on-going Approximately \$100,000 of remaining work was cancelled and will be re-tendered later this year (water project
Elgin Street	917,840	787,859		only). Project is currently in the warranty period.
Property Acquisition	125,000	-	125,000	In progress. To accommodate detailed design - in 2018/19.
Parkwood St.	125,000	2,024	122,976	Currently, in design and to be tendered in future (additional funds required for construction).
Moonlight Ave.	1,712,680	1,593,311	119,369	
Elm St. (Sudbury)	110,000	-		Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit
Preliminary Design	294,101	188,086		to be utilized for use of consultants
Automatic Vehicle Locator	300,000	196,554	103,446	To be utilized as required for vehicles.

	Budget as of	Actual Costs as of	Remaining Budget	
On with a L Data to a t	Dec 31, 2017	Dec 31, 2017	as of	Project Comment
Capital Project			Dec 31 2017	
Wanapitae Trunk Design Annual Condition Assessment	102,001 100,000	-		In progress. In detailed design - geotechnical investigation pending.
Trench Rescue Training	100,000	-		In progress. Currently deciding on best course of action. In progress - training to be completed in conjunction with respective department
Watermain Air Release Valve	100,000	-		In progress - training to be completed in conjunction with respective department.
Allan Street Bridge	70,000	-	70,000	Sponsor to determine when construction is to commence, no anticipated surplus at this time.
Source Protection Plan	50,000	-		In Progress - consultant(s) to be acquired to complete required study for VE in 2018
GIS/Mtce Management Systems	25,000	-	25,000	In progress. Used as required for planned and unexpected maintenance.
GIO/MICE Management Systems	23,000	-	23,000	In Progress - Backflow by-law passed in December 17 by Council. Materials and required equipment being
Backflow Prevention	20,000	-	20,000	received. Implementation and enforcement commenced February 2018
Data Management Systems	15,000	-		In progress. Used as required for unanticipated and regular planned maintenance.
Various Projects	10,000	_	10,000	in progress. Used as required for unanticipated and regular planned maintenance.
(commenced with remaining budget below \$100K)	9,583,694	8,829,687	754,007	Various projects in progress.
Strathmere - Water Lining	250.000	285,301	(35,301)	Complete and deficit to be funded from existing accounts.
	200,000	200,001	(00,001)	
Wastewater Plants	77,687,365	32,510,993	45,176,372	
Copper Cliff WW System	10,000,000	784,113	9,215,887	in construction, completion in 2018
Lift Station Upgrades	13,397,900	4,512,389	8,885,511	
Standby Power/Parking Lot/RV at Sudbury WWTP Phase 3	5,100,000	-		RFP to be issued late 2018
	0,100,000		0,100,000	
Process/Eqpt Upgrades - Various WWTP	4,941,276	767,992	4.173.284	Construction is underway at Walden Plant (\$3.75M) and Lively Plant (\$237K), and Valley East Plant (\$148K).
	1- 1 -		, , , -	Construction is underway at Chelmsford Plant (\$1.761M), Walden Plant (\$1.281M), Lively Plant (\$498K), and
				Valley East (\$426K). Tender underway for phase 1 construction (Sludge handling unit) at Valley East Plant.
WWTP Upgrades	4,195,046	228,629		Other upgrades are coming this year 2018
Dechlorination at Valley East WWTP	2,328,945	539,638		Funds to be used in 2018 Plant upgrades.
Lift Station Upgrades/Standby Power	1,220,000	46,118		on-going, various projects, various project phases
	.,220,000	10,110	1,110,002	Project in Public review period. Remaining budget to be used as part of the AMP and Master Plan
Infrastructure Master Plan - Consultant Costs	2,816,927	1,652,513	1 164 414	implementation.
St. Charles Lift Station - Project Design	975,000	70,257		Under detailed design. Tender for construction to be issued in late 2018
St. Chanes Lift Station - I Toject Design	373,000	10,231	304,743	Tender underway for phase 1 construction (Sludge handling unit) at Valley East Plant. Other upgrades are coming
Valley East WWTP Upgrade Insp	900,000	12,702	007 200	in 2018/2019
Standby Power at Sudbury WWTP Phase 2	926,991	327,155		RFP underway
SCADA Master Plan	675,000	210,077		design standards complete, master plan to begin late 2018, completion in 2019
Upgrade Primary Lagoons	500,000	47,946		Audit complete. Tender for upgrades 2018
Construction Costs at Azilda WWTP	432,717	1,253		Underway. To be used for upgrades in 2018/2019
Meatbird Transfer Station	847,992	446,622		Tender underway for decommissioning the facility
Plant Repairs & Equipment	405,789	20,853		Used for various plant upgrades
Operating Manuals	370,758	37,163		Guidelines and templates under development, updates to manuals are on-going
Communication/SCADA Upgrades	771,761	439,266		Used for Scada upgrades at various plants
Plant Process Energy Optimization	625,000	333,542		used at various plants upgrades.
Generator TSSA Upgrades	380,000	91,313		Construction in progress, to be completed in 2018
Energy Savings Initiatives	250,000	-		Subsequent to year end budget dollars transferred to Chelmsford Plant upgrades for energy initiatives
Belanger Lift Station	382,258	168,757		To be tendered in 2018.
	302,230	100,737	213,301	In progress. Contribution to Committed Reserve for work resulting from inspections. To be tendered in 2019.
Rock Tunnel Maintenance	200,000	_	200,000	in progress. Contribution to Committee Reserve for work resulting from inspections. To be tendered in 2019.
Security Improvements	233,193	33,216		Security Plan under development, implementation of recommendations start in 2019
Pump Replacements	410,000	211,828		Used for Lift Stations as needed
Demand-side Management	196,000	-		To be cancelled and returned to reserve fund in 2018.
Copper Cliff STP/Vale	170,000	-		for repairs to Copper Cliff WWTP as required under agreement with Vale
Concrete Rehab at Valley East WWTP	200,000	37,906		Phase 1 upgrades underway. Remaining upgrades are scheduled for 2018/2019
Wanapitae Lagoon	175,000	22,387		Audit complete. Tender for upgrades 2018
Sudbury WWTP - Compliance Audit	150,000	28,025		Procurement underway. Expected completion by end of 2018
Asset Management Plan	100,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Chelmsford Lagoon	100,000	-		Audit complete. Tender for upgrades 2018
· •	,		,	
Operational Optimization	100,000	58	99,942	Portion of these funds will be used at the Chelmsford WWTP upgrades & as needed at other WW Plants.
				Subsequent to year end budget dollars transferred to Chelmsford Plant upgrades for energy initiatives and
Misc Plant Repairs	1,544,498	1,444,949		performance optimization
Facilities Design Manual	95,000	-		to begin in Q4 of 2018, completion in Q3 of 2019
Work Management	92,954	2,748		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Lagoon Upgrades	89,118	-		Audit complete. Tender for upgrades 2018
ROI Technologies Study	85,139	-	85,139	Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
				Required for future capital while under waste water treatment agreement with Vale. Amounts in committed
Copper Cliff STP	85,000	-		reserve and are awaiting invoices from Vale to reimburse.
Sudbury WWTP - Equipment Upgrades	100,000	18,193	81,807	Ongoing as required for equipment replacement at the plant.
Parking Lot Upgrades at Sudbury WWTP Phase 3	70,000	-	70,000	Design in 2019 - construction to follow afterwards.

	Budget as of	Actual Costs as of	Remaining Budget	
Capital Project	Dec 31, 2017	Dec 31, 2017	as of Dec 31 2017	Project Comment
			200 01 2011	Equipment at Dowling WWTP was purchased out of a miscellaneous equipment account. Actual costs to be
Dowling WWTP	60,000	-		moved to apply against this budgeted amount.
Lift Station Inflow Protection	60,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Annual Condition Assessment	50,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Asset Management Software	50,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Environmental Management System	25,000	-		To be cancelled and returned to reserve fund in 2018.
Business Plan (GIS)	24,500	-	24,500	In Progress working with Information Technology department.
				In Progress - on going project which prepares for emergency equipment, materials and disposal of spill
Community Spills Management	15,000	-	15,000	contaminants
Various Projects				
(commenced with remaining budget below \$75K)	20,763,603	19,973,385	790,218	Various projects in progress.
Wastewater Linear	38,456,565	15,087,347	23,369,218	
	0.000.000	000 470	5 700 004	Not Yet Started - Tender expected to be issued early June 2018 (RFP currently under final review). Expected to
Gatchell Outfall Sewer Construction	6,000,000	203,179		spend \$600,000 of budget for 2018.
Lively Sewer System Upgrades	4,652,800	292,876		In Progress - expected to be completed by Sept 2018 - no anticipated surplus or deficit
Project Design	2,342,483	877,939		In Progress - Detailed Design RFP to be awarded in 2017. Design in 2018/19. Construction 2020-22.
Sherwood - Section 391 Charges (Kingsway)	1,170,000	-	1,170,000	In Progress - in proposal phase with construction expected in 2019.
	0.040.000	4 705 405	4 000 047	Not Yet Started - yet to receive project from sponsor - Summer 2018 (assumed) - Fall 2018 (assumed) - no
Sewer Annual Rehabilitation	2,819,222	1,725,405		anticipated surplus or deficit
Levesque - Section 391 Charges (Kingsway)	1,535,000	531,119		In Progress - in proposal phase with construction expected in 2019.
Sewer System Annual Repairs	2,598,299	1,715,918	882,381	
Rock Tunnel Inspection	1,239,182	418,952		In progress. Contribution to Committed Reserve for inspection every 3-4 years.
Lorne St.	880,000	312,468		In Progress - ENG16-17
Operating Manuals	564,095	3,455	560,640	In progress. To be used for As-Built drawings updates. Work to be completed in 2018/19.
Preventative Plumbing	644,256	167,750		In Progress - project approved by Operations Committee to continue with new changes - review in Fall 2019
Regent, Bouchard, Southview	600,000	227,039		In Progress - In claims process
System Improvements	747,115	405,229		Not started - Implementation in 2018/2019, waiting for AMP task force to be in place
Spruce - Regent to Travers	1,013,623	679,143		In Progress - July 31, 2018 - no anticipated surplus or deficit
Combined Sewer Assessment	320,000	-		In progress. To be procured with roads for Capreol Combined Sewers project.
St. Jerome Easement	275,000	-		In progress. In detailed design and to be tendered in 2019.
I & I Annual Assessment	506,082	261,620	244,462	
Maragret - Second Ave to East End	285,000	60,731		In Progress - June 30, 2018 - no anticipated surplus or deficit
Sewer Inspection Program	2,003,675	1,800,688		In progress expect to be completed in 2018.
Sewer and Watermain Contingency	188,831	-		in progress - to be used as needed for contracts
Algonquin Sewer	1,220,000	1,035,880		In Progress - July 31, 2018 - no anticipated surplus or deficit
Barrydown Westmount Kingsway	170,000	14,547		in progress with construction expected in 2018/2019.
Second Ave. (Coniston)	162,430	10,715	151,715	
Collection Support	165,311	15,311		In progress. Used as required for unanticipated operational needs.
Second Ave. (Sudbury)	200,000	70,927		In Progress - June 30, 2018 - no anticipated surplus or deficit
Contingency	719,569	593,990	125,579	
First Ave. (Coniston)	125,000	-		In Progress - July 31, 2018 - no anticipated surplus or deficit
Ash St Parkwood to Stanley	110,000	5,012	104,988	
Trench Rescue Training	100,000	-	100,000	
Roger St.	183,000	90,364	92,636	Surplus \$92,636 Complete. Surplus to be used for other wastewater in accordance with policy.
Collection Health & Safety	135,870	46,587	89,283	In progress. Used as required for unanticipated operational needs.
Loach's Rd.	100,000	17,684	82,316	Commencing Summer 2019
Creighton Rd.	143,535	63,058	80,477	
Rita St.	65,000	-	65,000	
Combined Sewer Separation	50,000	-	50,000	In progress. To be procured with roads for Capreol Combined Sewers project.
GIS/Mtce Management Systems	45,000	-	45,000	
Safety Grate on Sanitary Main	30,000	-	30,000	To be procured in 2018/2019
Locates	20,000	-		In progress. Used as required for locates.
Mont Adam St.	17,500	-	17,500	
Community Spills Management	15,000	-	15,000	
Frobisher Depot Upgrades	10,000	-	10,000	In Progress - Funds allocated to old transit garage renovations
Various Projects	,500		,	
(commenced with remaining budget below \$80K)	4,284,687	3,439,761	844,926	Various projects in progress.
	.,20.,501	5, 100,101	0.1.,020	
Environmental Services	7,652,012	5,793,030	1,858,982	
Sudbury LS Cell Closure Misc	1,684,351	1,240,290	444,061	Awaiting report from consultant (WSP) before proceeding.

Capital Project	Budget as of Dec 31, 2017	Actual Costs as of Dec 31, 2017	Remaining Budget as of Dec 31 2017	Project Comment
			200 01 2011	
				This project is underfunded so it is being completed in phases. Engineering has included construction for a
Sudbury LS Recycling Site Phase 2	686,772	335,050		portion of the pad and the emergency access road as part of ENG18-32 (tender is closing May 24, 2018).
Hanmer LS Cell Closer	990,000	828,039	161,961	Work is on-going to address requirements at the site.
	(70.000	04 750	100.011	Committed amount of \$95,428 is for contract administration for the cell closure to be completed in 2019. The
Azilda LF Cell Closure	170,000 701,861	31,759 589,827		remaining amount is being retained for oversight.
Environmental Contingency Sudbury LS Cell Closure S & N	1,910,695	1,816,293		Funds are used for contingency purposes when required. Awaiting report from consultant (WSP) before proceeding.
Sudbury LS Pad & Signs	90,000	17,575	72,425	
LS Cover & Hydroseeding	75,000	13,878	61,122	
				Consultant is reviewing and developing specifications for each scale. Then quotes will be obtained to complete
Scale Sandblasting & Coating	60,000	-	60.000	work. Additional funds are anticipated to be required.
Automatic Vehicle Locator	257,466	199,462		Final payment has been made in 2018.
Sud LF Stormwater Management	37,000	(138)	37,138	Quotes to be obtained to complete work.
LF Scale & Scale House Repairs	309,723	274,997	34,726	Work is on-going.
Azilda LS Pads & Signs	30,000	-	30,000	
Hanmer LS Pads & Signs	30,000	-	30,000	Work is on-going.
Hauled Sewage Site Close Design	30,000	-	30,000	
Sud LF Leachate Migration	14,000	-	14,000	Awaiting report from consultant (WSP) before proceeding.
Hanmer LF Leachate Migration	10,000	-	10,000	0
				These signs have been manufactured internally and costs charged to account in early 2018. Balance of funds to
No Littering Signs	10,000	-	10,000	be used in 2018.
Various Projects				
(commenced with remaining budget below \$30K)	555,144	445,998	109,146	Various projects in progress.
Facility Rationalization	4 440 492	206 674	4 242 044	
Study Cost	1,419,482 250,000	206,671 206,671	1,212,811 43,329	Study for the five depot facilities and new administration building will be completed in 2018.
Study Cost	230,000	200,071	43,329	Funds have been committed for City's share of cost sharing for various projects as part of the Development Cost
Growth Related Projects - Roads	1,169,482	-	1,169,482	Sharing Policy.
Planning	1,542,298	1,154,387	387,911	
Official Plan	257,505	152,280	105,225	In progress with an expected completion date of Q1 2020.
Green Space	168,551	63,460	105,091	
Development Charge Study	125,613	44,851		In progress with an expected completion date of Q3 2019.
Pop Projection Study	60,000	11,234	48,766	
Chelmsford CIP Elgin Street Greenway	36,014 210,799	682 198,432	35,332 12,367	In progress with an expected completion date of Q3 2018. In progress with an expected completion date of Q3 2018.
GPS Equipment	67,035	66,234	801	In progress with an expected completion date of Q3 2018.
Mapping Photography	616,782	617,215	(433)	Over expenditure will be funded from 2018 capital envelope set aside for mapping photography.
	010,702	017,210	(100)	
Community Development	41,354,818	29,852,488	11,502,330	
Healthy Communities	1,715,364	1,662,068	53,296	
Chelmsford FHT	1,715,364	1,662,068	53,296	Project has been completed in 2018 with an estimated project surplus of \$29K.
· · · •				
Leisure Services	15,333,337	11,257,777	4,075,560	
St Joseph's Parking Lot	1,275,000	573,588	701,412	In progress with an estimated completion date of June 2018 and project is on budget. In Progress with an estimated completion in July 2018 and an estimated surplus of \$440K. A report is planned
Adanac Ski Hill Lift	2,278,210	1,652,656	625,554	for the June 19th Finance & Administration Committee for use of the estimated surplus of \$440k. A report is planned
	2,2: 3,210	.,002,000	020,001	In progress for improvements to the Capreol Millennium Centre with an estimated completion in December 2018.
Accessibility	293,351	9,612	283,739	The estimated remaining budget of \$164K will be used for other facilities.
HARC Family Washroom	332,000	70,698	261,302	In progress with an estimated completion date of July 2018. There is a projected deficit of \$16K.
Junction Creek Waterway Park	296,949	98,507	198,442	In progress and at the Bridge abutment design phase.
				Funds to be combined from Library/Citizen Service below (\$147,761 remaining budget) for same building.
				Additional funds are required of approximately \$100K-\$125K and will be tendered once additional funds are
Lively CSC Roof	176,691	11,620		committed - likely in 2019
Nickel District Pool Exterior	451,593	318,546	133,047	
Capreol Arena Building Shell Bell Park Boardwalk	<u>190,972</u> 220,000	66,839 100,705		Project is on hold as requires additional funding . Work to be completed in 2018.
Loader	100,000	-		Project has been completed in 2018.
Capreol Splash Park	100,000	2,858	98,852	
	,/10	2,000	55,50L	This project has a remaining balance \$77K in 2018 and will be used as needed for scoreboards or other Arena
		1		
Scoreboards	235,202	144,648	90,554	equipment.

	Budget as of	Actual Costs as of	Remaining Budget	
Capital Project	Dec 31, 2017	Dec 31, 2017	as of Dec 31 2017	Project Comment
ouplian roject			Dec 31 2017	In progress for the Westmount Canopy with an estimated completion in Sept 2018 and any remaining funds will
Playground/Outdoor Rinks	102,852	16,731		be used for various projects.
Queens Athletic Field Bleachers	61,000	-		In progress with an estimated completion in Nov 2018 and project is expected to be on budget.
Valley East Youth Centre	81,653	21,920	59,733	In progress with an estimated completion in July 2018 and an estimated surplus of \$45K.
				Insufficient funds to start the project - waiting for community fundraising to be completed in order to commence
Azilda Splash Park	50,000	-	50,000	project.
Dalli Danni Calach Dark	50.000		50.000	Insufficient funds to start the project - waiting for community fundraising to be completed in order to commence
Delki Dozzi Splash Park	50,000	-	50,000	project. Insufficient funds to start the project - waiting for community fundraising to be completed in order to commence
Val Caron Splash Park	50,000	108	49 892	project.
Energy Retrofits	113,733	67,099	46,634	
		01,000	10,001	In progress with an estimated completion date in July 2018. Additional funding of \$100K was included in the
Garson Splash Park	50,660	5,717	44,943	2018 Capital Budget and this project is expected to have a projected surplus of \$43K.
Laurentian Track Repairs	44,189	-	44,189	Will be used towards track repairs & equipment at the track located at Laurentian University.
Kathleen Depot	130,000	86,288	43,712	This project has been completed in 2018 with an projected surplus of \$13K.
				In progress with estimated completion in Sept 2018 that will be used towards various court projects (ie. Pickle
Tennis Court Resurfacing	234,261	191,661	42,600	
Howard Armstrong Rec Centre HVAC	60,000	17,685	42,315	
Barrydowne Arena Building Shell	40,000	-		In progress as procurement in process and expected to be on budget.
Nickel District Pool Roof	133,600 35,000	94,080		Project has been completed with a projected surplus of \$39K. Work to be completed in 2018.
Fire Alarm Panels Brebeuf Tennis Court	35,000	4,665 111,170		In progress with estimated completion in August 2018 and is expected to be on budget.
Various Parks Security	249,964	223,226		Work to be completed in 2018 and will be balanced.
Arena Upgrades	161,072	135,662		In progress as will be used for multiple projects and expected to be on budget.
Victory Park Skate Park	16,781	-		Budget is from donations received - in progress - HCI \$60K approved for Victory Skate Park Project.
Lonsdale Playground Association	1,000	-		Budget is from donations received - for future work.
Azilda Dog Park	656	-	656	Budget is from donations received - for future work.
Copper Cliff Splash Pad	50	-	50	Budget is from donations received - for future work.
Various Projects				
(commenced with remaining budget below \$25K)	4,390,968	4,057,956		Various projects in progress.
Site Design	116,337	147,834	(- , -)	In progress for the Event Centre. Additional budget funds in the 2018 Budget.
Northern Water Sport Centre	2,960,683	3,006,479	(45,796)	This project is complete and awaiting an outstanding donation from Northern Water Sports Centre.
Library & Citizen Comisso	0.007.000	4 000 004	846.488	
Library & Citizen Services Radio Frequency Identification	2,067,092 200.000	1,220,604		RFP in 2018 to start in 2018 and complete in 2019 - On Budget.
Library/Art Gallery	420,000	226,561		Large Project Funding - ongoing from 2017.
Library/Art Gallery	420,000	220,001	100,400	Large roject runding - ongoing iron 2017.
				Funds to be combined with Leisure above (\$165,071 remaining budget) for same building. Additional funds are
Lively Citizen Serv Ctr Roof	150,000	2,239	147,761	required of approximately \$100K-\$125K and will be tendered once additional funds are committed - likely in 2019.
Historical Database	57,000	12,602		In Progress - completion in 2021 as this spans a five year term - On Budget
Library Shelving	90,779	49,601		In Progress - completion in 2018 - On Budget
Azilda/Chelmsford CSC - HVAC	85,495	46,193		In Progress - completion in 2018 - On Budget
CD Contingency	189,617	156,617		In Progress - completion in 2018 - On Budget
Contingency	26,000	-		In Progress - completion in 2018 - On Budget
Museum Website	30,000	4,656		In Progress - completion in 2019 - On Budget
Historical Database - Digitization	25,000	1,957		In Progress - completion in 2019 - On Budget
Energy Retrofits Anderson Farm	50,000 50,000	28,943 33,126		In Progress - completion in 2018 - On Budget In Progress - completion in 2018 - On Budget
Energy Retrofits - Contingency	2,838	-		In Progress - completion in 2018 - On Budget
Flour Mill Museum	2,548	-	2,548	
Various Projects	2,040		2,040	
(commenced with remaining budget below \$10K)	687,815	658,109	29.706	Various projects in progress.
	00.,010		20,.00	
Cemetery Services	604,769	321,267	283,502	
Civic Cemetery Road Realignment	350,000	211,080	138,920	In Progress - completion December 2018 - On Budget
Columbarium Niche Walls - St Joseph	39,303	-	39,303	
Long Lake Cemetery Property Acquisition	41,182	6,281		On Hold - negotiating land access agreement with private land owners
Maplecrest Landscaping	33,284	-	33,284	
Columbarium Niche Walls - Civic	55,000	24,378	30,622	
Lot Expansion - Capreol	25,000	2,750	22,250	
Irrigation/Tree Removal/Fence	61,000	76,778	(15,778)	Will be using 2018 funding to cover this over-expenditure
Transit	40.000.000	40 477 000	1 000 / 00	
Transit Deplement Russe	16,680,232	12,477,066	4,203,166	In Progress - Three 40' Nova buses on order, delivery expected Winter 2018
Replacement Buses	8,468,778	6,684,839	1,783,939	in rightess - miles 40 mova buses on order, denvery expected williter 2010

1			Remaining Budget	
	Budget as of Dec 31, 2017	Actual Costs as of Dec 31, 2017	as of	Project Comment
Capital Project	Dec 31, 2017	Dec 31, 2017	Dec 31 2017	
				In Progress - Study nearing completion, infrastructure improvements to be carried out 2019-2020. Funds from
Route Optimization Study	1,000,000	134,347		other PTIF projects have been moved to this project. New allocation for this budget \$1,240,000, transfers approved by INFC
Route Optimization Study	1,000,000	104,047	000,000	In Progress - Nearing completion. Surplus moved to complete CPTED requirements on Transit Improvement -
Garage Improvements	4,037,201	3,241,103	796,098	Elm St project.
Accelerated Rebuild	1,350,000	1,008,597	341,403	In Progress - Nearing completion only a few units remaining, will be completed by end of 2018.
Scheduling Software Upgrade	200,000	-		In Progress - RFP awarded and contract issued, implementation should be completed 2018, early 2019
AVL Modem Update	200,000	84,982		Completed - surplus funds transferred to Route Optimization Study
Transit Branding	100,000	-		In Progress - RFP will be issued shortly, work to start 2018 with completion expected 2019
Transit Maintenance Software Stop Announcement Upgrade	40,000 7,000	-		Cancelled and funds transferred to Route Optimization Study In Progress - Will be completed before end of 2018
Various Projects	7,000	-	7,000	In rogress - Will be completed before end of 2010
(commenced with remaining budget below \$25K)	213,000	169,559	43,441	Various projects in progress.
(,	,	,	In Progress - Deficit due to addition to project scope and transfer of surplus from Garage improvement to cover
Terminal Improvement - Elm St	1,064,253	1,153,639	(89,386)	variance, pre-approved by INFC
Healthy Community Initiatives (HCI) Fund	2,350,698	1,286,648	1,064,050	Funds are spent based on applications received and approved in accordance with HCI By-Law.
Health & Social Services	2,603,326	1,627,058	976.268	
	2,000,320	1,021,000	010,200	Awaiting final community hub strategy - further community consultation occurring June 20/18 at Population
Community Hubs / Recomm Space	250,000	-	250,000	Health forum
				In Progress. RFP for architects awarded. \$32,000 deficit (covered by surpluses elsewhere). Architects report due
Bed Redevelopment	240,000	-		end of Sept/18
Nurse Call Station	826,022	694,770		In progress, expected completion Dec/18. Anticipate deficit but will cover from surpluses elsewhere
Kitchen Equipment	92,696	21,008		In progress, anticipate spending by year end
Fire Code Compliance	102,342	41,358		Basement sprinkler - quote/tender in progress, completion 2019. Achieve within budget
Carpet Replacement Kronos Upgrade	50,000 64,386	- 26,494	37,892	Awaiting final renovation plans from Social Services division expected July 2018 In progress, complete by year end, within budget
Contingency	28,684	20,494		Will used as part of architect RFP
Boiler Plant Upgrades	102,078	75,722	26,356	In progress, will be completed by Dec/18. Within budget
Equipment Replacement	108,527	82,727	25,800	In progress, will be completed by Dec/18. Within budget
Various Projects				······································
(commenced with remaining budget below \$25K)	738,591	684,979	53,612	Various projects in progress.
0				
	0.040.000	4 0 4 4 7 7 0	4 000 000	
Community Safety	9,048,632	4,844,770	4,203,862	
Fire Services	4,150,007	1,045,094	3,104,913	Back out to REP - expected delivery 2019
			3,104,913	Back out to RFP - expected delivery 2019
Fire Services	4,150,007	1,045,094	3,104,913	Back out to RFP - expected delivery 2019 This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life
Fire Services Ladder Truck Personal Protection Equipment	4,150,007 1,526,926 642,961	1,045,094	3,104,913 1,526,926 642,961	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment)
Fire Services Ladder Truck	4,150,007 1,526,926	1,045,094	3,104,913 1,526,926 642,961	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019
Fire Services Ladder Truck Personal Protection Equipment	4,150,007 1,526,926 642,961	1,045,094 - -	3,104,913 1,526,926 642,961	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters
Fire Services Ladder Truck Personal Protection Equipment	4,150,007 1,526,926 642,961	1,045,094 - -	3,104,913 1,526,926 642,961	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck	4,150,007 1,526,926 642,961 306,750	1,045,094 - - - -	3,104,913 1,526,926 642,961 306,750	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot)
Fire Services Ladder Truck Personal Protection Equipment	4,150,007 1,526,926 642,961	1,045,094 - -	3,104,913 1,526,926 642,961	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck	4,150,007 1,526,926 642,961 306,750	1,045,094 - - - -	3,104,913 1,526,926 642,961 306,750	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology	4,150,007 1,526,926 642,961 306,750	1,045,094 - - - -	3,104,913 1,526,926 642,961 306,750 187,396	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck	4,150,007 1,526,926 642,961 306,750 455,635	1,045,094 - - - 268,239	3,104,913 1,526,926 642,961 306,750 187,396	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology	4,150,007 1,526,926 642,961 306,750 455,635	1,045,094 - - - 268,239	3,104,913 1,526,926 642,961 306,750 187,396	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life *** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology	4,150,007 1,526,926 642,961 306,750 455,635	1,045,094 - - - 268,239	3,104,913 1,526,926 642,961 306,750 187,396 114,597	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life *** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510	1,045,094 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Optimized to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000	1,045,094 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support new NFPA Certification training requirements for Prevention & Public Education
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510	1,045,094 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Optimized get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations Various Projects	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000 10,000	1,045,094 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103 10,000	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support new NFPA Certification training requirements for Prevention & Public Education
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000	1,045,094 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support NEPA Certification training requirements for Prevention & Public Education Will be spent in 2018 to support SCBA equipment
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations Various Projects (commenced with remaining budget below \$75K) Emergency Medical Services	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000 10,000 655,225 4,720,520	1,045,094 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103 10,000 139,191 1,027,326	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support NEPA Certification training requirements for Prevention & Public Education Will be spent in 2018 to support SCBA equipment Various projects in progress.
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations Various Projects (commenced with remaining budget below \$75K)	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000 10,000 655,225	1,045,094 - - - - - - - - - - - 268,239 135,403 81,521 43,897 - - 516,034	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103 10,000 139,191	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support new NFPA Certification training requirements for Prevention & Public Education Will be spent in 2018 to support SCBA equipment Various projects in progress.
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations Various Projects (commenced with remaining budget below \$75K) Emergency Medical Services EMS Station Development	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000 10,000 655,225 4,720,520 447,494	1,045,094 - - - - - - - - - - - 516,034 - - 516,034 - - - 516,034 - - - - - 516,034 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103 10,000 139,191 1,027,326 291,587	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support NEPA Certification training requirements for Prevention & Public Education Will be spent in 2018 to support SCBA equipment Various projects in progress. Potential funding source for DSS remediation and station improvements
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations Various Projects (commenced with remaining budget below \$75K) Emergency Medical Services EMS Station Development Stretchers Power	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000 10,000 655,225 447,494 1,206,322	1,045,094 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103 10,000 139,191 1,027,326 291,587 254,400	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support new NFPA Certification training requirements for Prevention & Public Education Will be spent in 2018 to support SCBA equipment Various projects in progress. Potential funding source for DSS remediation and station improvements Expected to be completed in 2018. Working with vendors to review options / models for Power Stair Chairs
Fire Services Ladder Truck Personal Protection Equipment Tanker Truck Communication & Technology Records Management System Station Generator Prevention System SCBA Fill Stations Various Projects (commenced with remaining budget below \$75K) Emergency Medical Services EMS Station Development	4,150,007 1,526,926 642,961 306,750 455,635 250,000 172,510 130,000 10,000 655,225 4,720,520 447,494	1,045,094 - - - - - - - - - - - 516,034 - - 516,034 - - - 516,034 - - - - - 516,034 - - - - - - - - - - - - - - - - - - -	3,104,913 1,526,926 642,961 306,750 187,396 114,597 90,989 86,103 10,000 139,191 1,027,326 291,587 254,400 150,310	This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life ** Some of the funds will be used in 2018 to support immediate need for Bunker Gear (ie Volunteer Recruitment) Out to RFP in 2018 - expected delivery 2019 Money for a Mobile Response pilot for volunteer firefighters * utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day pilot) * If successful the remaining funds will be used to roll-out plan \$20,000 to support business intelligence / KPIs through DSI project * These funds will be used to work with the vendor to enhance current system functionality and document management * Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final confirmation of go ahead). * If not, will also need to purchase generator at an estimated cost of \$60,000+ Will be used in 2018 to support NEPA Certification training requirements for Prevention & Public Education Will be spent in 2018 to support SCBA equipment Various projects in progress. Potential funding source for DSS remediation and station improvements

			Remaining Budget	
	Budget as of	Actual Costs as of	as of	Project Comment
Capital Project	Dec 31, 2017	Dec 31, 2017	Dec 31 2017	
Kronos Upgrade	155,000	81,836		Will be used by end of 2018 for Telestaff module implementation
New Defibrillators	1,594,300	1,552,371	41,929	Cables, batteries and sensors have already been ordered
EMS Trailer	41,474	37,225	4,249	\$4,200 encumbrance on file for PO.
Emergency Management	178,105	106,482	71,623	
EOC Renewal	81,812	25,064	56,748	This will be used to implement an IMS model which will be started in 2018 & finalized by 2019
Equipment Upgrades	96,293	81,418	14,875	This will be used in 2018 to add safety fencing between residential area and Emergency Protective Services Centre
			10 000 010	
Corporate Services	42,687,253	22,721,243	19,966,010	
Facilities - 199 Larch Street	3,400,532	736,249	2,664,283	
Emergency Generator	623,063	90,146		Work is on-going and due to be completed June 2018
Revolving Door	325,000	-		On hold pending completion of TDS courtyard project; Require additional funding (future budget request)
HVAC Humidification	225,000	-		Placed on hold pending completion of TDS projects
Skylight Replacement	252,515	55,051		Placed on hold pending completion of TDS courtyard project, will be completed in 2018
Upper Concourse Roof Repairs	187,965	-		Placed on hold pending completion of TDS courtyard project, will be completed in 2018
Fresh Air Intake Filters	185,000	-		Placed on hold pending completion of TDS projects
Washroom Upgrades	175,000	-		Require additional funding; application submitted to Federal program for external funding in 2018.
HVAC Upgrades	125,000	-		Placed on hold pending completion of TDS projects
Electrical Distribution	115,000	-	115,000	Audit and review completed, require additional funding in future budget request.
Exhaust System Upgrade	75,000	-	75,000	Placed on hold pending completion of TDS projects, to be reviewed as part of cafeteria upgrade
				Completed, remaining balance to be used for future project (additional funding required, application submitted to
Accessibility Audit	74,245	5,063	69,182	Federal program for outside source of funding in 2018)
Elevator Room Temp Control	65,000	-	65,000	Work completed by TDS maintenance staff, balance uncommitted within the 199 Larch Street Reserve Fund.
Plumbing Upgrades	50,205	-	50,205	Placed on hold pending completion of TDS projects
Hydronic Heating Upgrades	50,000	-	50,000	Placed on hold pending completion of TDS projects
Lightning Protection	50,000	-	50,000	Placed on hold pending completion of TDS projects
Water Backflow Preventer	50,000	-	50,000	Placed on hold pending completion of TDS projects
Cooling System Upgrade	30,000	-	30,000	Placed on hold pending completion of TDS projects
Loading Dock Heat Trace	30,000	-	30,000	Placed on hold pending completion of TDS projects
				Placed on hold pending completion of TDS courtyard project, and will be part of revolving door upgrade as future
Door Replacement	25,000	-	25,000	project. Require additional funding in future budget
Emergency Exit Door	25,000	-	25,000	Work on-going, but 2 remaining doors to be completed following TDS courtyard project in 2018
Exterior Stairs	20,000	-	20,000	Placed on hold pending completion of TDS projects
Various Projects				
(commenced with remaining budget below \$50K)	642,539	585,989	56,550	Various projects in progress.
Facilities - Tom Davies Square	16,056,499	8,539,501	7,516,998	
Courtyard Renovation	8,160,000	5,261,652		Work is on-going and due to be completed in 2018
Elevator Upgrades	3,004,230	1,222,697		Work is on-going and due to be completed in 2018
Generator Replacement	1,116,233	186,839		Work is on-going and due to be completed in 2018
Courtyard Renovation - Larch	1,310,000	770,294		Work is on-going and due to be completed in 2018
Natural Gas Boiler	280,979	-		On hold pending SDEC (Sudbury District Energy Corporation)
Paris Ramp Heat Repair	160,000	-		Placed on hold pending completion of TDS projects
HVAC Humidification	125,000	-		Placed on hold pending completion of TDS projects
HVAC Humanication HVAC System Upgrade	125,000	- 781		Placed on hold pending completion of TDS projects
Skylight Replacement	125,000	62,443	1 -	Placed on hold pending completion of TDS projects Placed on hold pending completion of TDS courtyard project, will be completed in 2018
Fire Rating Repairs Design	100,000	,		
The Mainy Mepalis Design	100,000	-	100,000	On going - part of generator and elevator projects Tendered, and awarded to Greater City Mechanical; Placed on hold pending completion of TDS elevator. Will
Ventilation Fan	220.050	140.050	00.000	start late 2018 and be completed early 2019
Interior Finishes - Elevator Rel	220,258 40.000	140,258		Placed on hold pending completion of TDS elevator project.
		-		
Accessibility	35,000	-		Require additional funding, application submitted to Federal program for external funding in 2018
Main Fresh Air Supply Fan Repl	30,000	-		Placed on hold pending completion of TDS projects
Electrical System Audit & Review	20,000	-	20,000	
Rain Water Drainage Repair	20,000	-	20,000	Placed on hold pending completion of TDS projects
Various Projects				
(commenced with remaining budget below \$75K)	1,144,799	894,537	250,262	Various projects in progress.
Facilities - Various Other Facilities	6,108,006	4,859,637	1,248,369	
Salar Danala	0.000.000	4 500 440	400 550	In process of tandaring remaining repair work. Palance of funds to be returned to recerve fund
Solar Panels	2,000,000	1,593,448		In process of tendering remaining repair work. Balance of funds to be returned to reserve fund account.
Soffit Repairs	125,000	-	125,000	
CLELC Roof Repairs	315,320	208,063	107,257	Due to be completed by July 2018

	Budget as of	Actual Costs as of	Remaining Budget as of	Project Comment
Capital Project	Dec 31, 2017	Dec 31, 2017	Dec 31 2017	
St Clair Admin Building Roof	250,000	144,667		Due to be completed by July 2018
Roofing Upgrades	95,000	-		Due to be completed late Autumn 2018
Building Automation System	65,000	-		
Assets Contingency	697,596	633.220		To be used for other projects as needed.
Energy Conservation	347,887	286,016	61,871	Scope being reviewed, work to be completed late December 2018
Public Works Building Door Replacement	50,000	-	50,000	Funds being reallocated to other priority repairs at Northwest depot
Fire Halls Health & Safety	30,000	-	30,000	On going, due to be complete Autumn 2018
CLELC Emergency Lighting	15,000	-	15,000	Being priced, complete late Summer/early Autumn
Various Projects				
(commenced with remaining budget below \$50K)	2,117,203	1,994,223	122,980	Various projects in progress.
Fleet	4,674,861	3,347,510	1,327,351	
Garbage Packers	653,135	-	653,135	Garbage packers received and paid for in 2018.
Single Axle Dump Truck	186,442	52,024	134,418	A portion of funds transferred in 2018 for sign purchase, with remainder of funds to be reallocated for hot box.
				Half of remaining funds were used to purchase Cars which were received and paid for in 2018. Remaining
Cars	122,372	5,846		budget transferred to fund 2018 1/2 Ton Pickups.
Zamboni	354,016	259,016		Zamboni received and paid for in 2018.
1 Ton Dump	226,211	149,876		Remaining funds transferred to fund 3/4 Ton Pickups.
3/4 Ton 4x4 Pickup/Crew Cabs	767,189	692,189		One unit purchased and received in 2018, with another on order through purchase order.
1/2 Ton Pickups	532,293	474,253	58,040	
Vans	581,871	526,871	55,000	Van received and paid for in 2018.
Various Projects	4 054 000	4 407 405	~~~~	
(commenced with remaining budget below \$50K)	1,251,332	1,187,435	63,897	Various projects in progress.
Dealtha a	000.004	400.055	005.040	
Parking	686,001	460,055	225,946	Continued used an environment to all the base of the state of the stat
Dev & Diantes Manhine	20,000		20.000	Continued work on pay by plate technology will take place in 2018 working toward an effective option for the
Pay & Display Machine	30,000	-	30,000	downtown on street parking. Work for the install of updated wayfinding signage is proposed for the summer of 2018 with an update to Council
0	100.000	04.000	05 400	1 , , , , , , , , , , , , , , , , , , ,
Signage	120,000	24,600	95,400	going in July. Work for the install of lighting (improvement) is proposed for the summer of 2018 with an update to Council going
Parking Improvements	536,001	125 155	100 546	
	530,001	435,455	100,546	in July.
Clerks / Archives / By-Law / Human Resources	2,115,658	1,068,380	1,047,278	
Clerks / Archives / By-Law / Human Resources	2,113,030	1,000,000	1,047,270	
				With work for the Elevator and Courtyard projects taking up significant space and resources for TDS, work toward
				updated security controls for the building have been placed on hold temporarily. Staff will be working toward
				obtaining the services of an architect to consider options for access control in the facility when considering the tie
Corporate Infrastructure	379,844	-	379,844	in to life safety systems and requirement for permits. This will continue into 2019.
				No projects currently in progress. Used for the purchase of mailing/postage equipment and other related
Central Mailing	287,923	48,044	239,879	equipment such as recently acquired folder/inserters.
				To be used for various improvements to Council Chamber and Committee Rooms from time-to-time. Small
				project estimated at \$120,000 to increase security of main floor committee rooms currently delayed due to other
TDS Committee Room	421,050	247,927	173,123	ongoing projects at TDS
				To be used for ongoing capital improvements to improve storage and shelving at the Edison facility in
Library Archives	123,828	19,959	103,869	Falconbridge.
				No funds spent to date. Funds reserved for equipment and tools associated with the completion of Animal
By-Law Enforcement	75,000	-	75,000	Control, Shelter and Enforcement Services.
				Funds set aside to improvement closed captioning of Council and Committee meetings. Anticipated to be
Closed Captioning	15,000	-	15,000	included in requirements of new software for agenda and meeting management if approved by Council.
Various Projects				
(commenced with remaining budget below \$75K)	226,035	165,249		Various projects in progress.
Ergonomic Assessments	586,978	587,201	(223)	Over expenditures will be funded from 2018 capital envelopes for Ergonomic Assessments.
Information Technology	2,217,063	956,601	1,260,462	
Microsoft Products	599,117	273,728		The majority will be spent by year end. We expect it to be fully utilized.
Business Applications	400,000	75,805	324,195	
Telephone Upgrades	305,964	34,498		Working with Bell on an upgrade path. Final date unknown at this time.
Geographic Information Systems	190,623	29,085		Project is ongoing. To be spend by end of 2019
Network Wireless Infrastructure	200,000	93,327	106,673	
Audit Logging Software	144,000	100,713	,	Will be fully spent by year end
Database Licenses	40,000	-	40,000	Not started. To be spent by end of 2018.
Servers & Licenses - Main Site	337,359	349,445	(12,086)	Deficit will be funded from existing accounts.

Capital Project	Budget as of Dec 31, 2017	Actual Costs as of Dec 31, 2017	Remaining Budget as of Dec 31 2017	Project Comment
ERP	3,053,290	1,098,656	1,954,634	
MMMS ERP	2,334,475	882,761	1,451,714	First phase complete. Next phase to start in 2019.
Misc Project Costs	230,505	649	229,856	Currently underway. To complete by mid 2019
Training ERP	187,525	23,741	163,784	Ongoing. Used to provide training for associated projects. Final date unknown.
				Main project complete. There are outstanding items from the project. These funds are being allocated to
FMIS Upgrade	300,785	191,505	109,280	complete remaining tasks. Expectation is end of 2019
Economic Development	4,375,343	1,654,654	2,720,689	
Industrial Land Strategy	1,078,326	277,816	800,510	The original projects are wrapping up. Staff are initiativing review of industrial land strategy. Results will be available in 2019 and additional projects will result.
Farmer's Market Building	3,297,017	1,376,838		Planning for ultimate use of Rail Station and Greenway is expected to be finalized in 2018/2019. Capital work associated with these projects and the permanent alignment of the Downtown Market is expected to be initiated later in 2018 or early 2019.
TOTAL	580,629,085	303,692,118	276,936,967	

Appendix C City of Greater Sudbury Completed Capital Projects over \$200,000 Completed between October 1, 2017 & March 31, 2018

Note - For all projects below, transfers have been completed in accordance with the Capital Budget Policy and variances greater than \$50,000 have been explained.

Division	Project Description	Year Started	Total Original Budget	Final Cost	Variance	Notes
Growth & Infrastructur	e					
Roads	Roads Contingency					
	2014 Capital Budget	2014	1,267,352	762,572	504,780	1
	Various Subdivisions					
	2015 Capital Budget	2015	2,000,000	1,043,781	956,219	2
	Traffic System Improvements					
	2016 Capital Budget	2016	500,000	199,110	300,890	3
	Various Subdivisions					
	2016 Capital Budget	2016	1,000,000	715,244	284,756	4
	Gutcher Avenue from Mary Street to Lorne Street					
	2016 Capital Budget	2016	480,000	485,738	(5,738)	
	Roads Contingency					
	2016 Capital Budget	2016	500,000	87,365	412,635	5
	Sidewalk Plows					
	Resolution FA2016-43-A10	2017	310,000	331,647	(21,647)	
Drains	Property Acquisition					
	By-Law 2018-14	2017	230,000	230,000	-	

Division	Project Description	Year Started	Total Original Budget	Final Cost	Variance	Notes
Water	Second Avenue (Sudbury) Resolution CC2014-111	2017	700,000	709,245	(9,245)	
	Dundas Street 2016 Capital Budget	2016	225,000	199,252	25,748	
	Arvo Street 2016 Capital Budget	2016	525,000	754,155	(229,155)	6
	Well Building Upgrades 2012 Capital Budget	2012	200,000	119,632	80,368	7
Wastewater	Sanitary Sewer System Rehabilitation (Lining) and Repair 2014 Capital Budget 2015 Capital Budget	2014 -	200,000 1,125,000 1,325,000	1,413,621	(88,621)	8
	Garson Lagoon Garson Lagoon - 2010 Capital Budget Garson Lagoon - 2011 Capital Budget O'Neil Lift Station Upgrades - 2011 Capital Budget	2010 -	250,000 250,000 200,000 700,000	451,140	248,860	9
	Heino Road By-Law 2017-195	2017	390,000	399,105	(9,105)	
Community Developme CD Facilities	nt Sudbury Community Arena Dehumidifiers 2016 Capital Budget	2016	200,000	187,889	12,111	
	MacKenzie Library Roof 2017 Capital Budget	2017	250,000	284,329	(34,329)	

Division	Project Description	Year Started	Total Original Budget	Final Cost	Variance	Notes
Transit	Replacement Buses	otartoa	2,060,115		Vallance	NOLES
mansit	2016 Capital Budget		1,170,967			
	Insurance Proceeds	2016	3,231,082	3,209,614	21,468	
			-,,	-,,	_ ,	
Community Safety						
EMS	Penless Technology					
	2007 Capital Budget		20,000			
	2008 Capital Budget		15,000			
	2009 Capital Budget		35,000			
	2010 Capital Budget	_	207,055			
		2007	277,055	147,149	129,906	10
	Medical Equipment - Defibrillators x15					
	2016 Capital Budget	2016	511,268	469,338	41,930	
	Ambulance Type III					
	2017 Capital Budget		465,679			
	Insurance Proceeds		178,041			
		2017	643,720	617,741	25,980	
Corporate Services Information						
Technology	VMWare Cluster Servers and Licensing (Central Site)					
	2017 Capital Budget	2017	300,000	349,445	(49,445)	
Tom Davies Square	Brady Street Stair Repairs at Two Exit Doors					
Tom Davies Square	,	2015	160,000	270,564	(110 564)	11
	2015 Capital Budget	2015	100,000	270,504	(110,564)	
Fleet	Tandem Multi-Function					
	2016 Capital Budget		1,000,000			
	2017 Capital Budget		1,000,000			
	Insurance Proceeds	_	256,428			
		2017	2,256,428	2,429,447	(173,019)	12

Division	Project Description		Budget	Final Cost	Variance	Notes
	Garbage Packers		•			
	2017 Capital Budget	2017	800,000	628,573	171,427	13
	Fuel System Upgrade					
	2015 Capital Budget		75,000			
	2017 Capital Budget	2017	115,000			
			190,000	324,707	(134,707)	14
Cancelled Projects						
Community Development						
Leisure Services	Tractor Attachment					
	2017 Capital Budget		40,000			15
	Yard Rakes					
	2017 Capital Budget		30,000			15
	Groomers					
	2017 Capital Budget		30,000			15
CD Facilities	Minnow Lake Place Roof Repairs					
	2017 Capital Budget		25,000			16
Transit	Pedestrian Crosswalk Upgrades to Terminal					
	2017 Capital Budget		25,000			17

Division	Project Description	Year Started	Total Original Budget	Final Cost	Variance	Notes
Corporate Services 199 Larch Street	Elevator Machine Room Temperature Control 2017 Capital Budget		65,000			18
Tom Davies Square	Building Automation System Control Equipment Upgrade 2015 Capital Budget		125,000			19
	Air Quality Upgrades (190 & 200 Brady) - Design and Installat 2015 Capital Budget	tion	50,000			20
	Electrical Systems - Distribution Audit and Review, Arc + Co 2015 Capital Budget	ord Study	30,000			21
	Spandrel Connection Review and Thermography for Exterior 2016 Capital Budget	Walls	30,000			22
	Stair Repairs and Restoration Phase 2 2017 Capital Budget		150,000			23
Assets	Downtown Terminal - Door Upgrade and Replacement 2017 Capital Budget		200,000			24
	Stair Railings and Guards 2017 Capital Budget		15,000			25
Fleet	1 Ton Dump 2017 Capital Budget		100,000			26

		Year	Total Original			
Division	Project Description	Started	Budget	Final Cost	Variance	Notes
Notes						

Actual expenditures were lower than budgeted as the variance funds were transferred to fund overexpenditures in the following projects/accounts: Little Panache Lake Bridge (\$185K); Mary Court Garson (\$130K); MR 15 Bridge (\$121K); St. Nicholas (\$84K); Dollard (\$75K); Asphalt Consulting (\$55K); Normand Ave (\$52K); and various other projects. The actual expenses include the City's contribution for MacIsaac Road of \$237K which was funded from the proceeds of sale of Old Burwash Road (per City Council resolution #2010-188). Little Panache Lake Bridge work scope was increased due to additional steel column repairs identified during construction. Mary Court Garson work scope was increased due to site conditions determined during construction. MR15 Bridges work scope was increased during construction due to additional repairs identified during construction and this work is not complete. St Nicholas work scope was increased during construction that was identified to be completed in conjunction with School Board site plan work. Dollard Street original budget estimate was lower than final detailed design estimate and scope was increased during construction due to field conditions. Consultant fees for construction administration and inspection were higher than expected because the level of effort required was greater than anticipated. Normand Avenue work scope was increased due to existing asphalt thickness being less than anticipated.

Actual expenditures were lower than budgeted due to the number of new subdivisions to receive surface asphalt was lower than expected.

1

² The surplus funds were transferred back to Capital Financing Reserve Fund - Roads uncommitted and available for funding of Roads capital projects as approved by Council in the future.

Actual expenditures were lower than budgeted as portion of the budget were moved to fund deficits in 2015 Traffic System Improvements account (\$17K) as well as the Intelligent 3 Transportation System (\$9K). The remaining surplus was combined with the 2017 budget account for Traffic System Improvements to fund related costs in future years.

Actual expenditures were lower than budgeted due to the number of new subdivisions to receive surface asphalt was lower than expected.

4 The surplus funds were transferred back to Capital Financing Reserve Fund - Roads uncommitted and available for funding of Roads capital projects as approved by Council in the future.

Actual expenditures were lower than budgeted as the variance funds were used to fund a deficit in Riverside Bridge account (\$95K) and the remaining surplus was combined with the 2017 budget account for Roads Contingency to fund related costs in future years.

	Division Project Description	Year Started	Total Original Budget	Final Cost	Variance	Notes
6	Actual expenditures are higher than budgeted due to fact that the budgeted scope of work pipe replacement work. During detailed design it was determined that the proposed sector and provide a better long term road structure. The additional costs to reconstruct the road was additional watermain replacement required within the construction limits, in excess of The overexpenditure has been funded from the following projects: Lamothe Street (\$100k	ons to be resurfac I were allocated t the original budg (); Moonlight Ave	esurfacing and 1/3 record ced should instead be record o the watermain and sate the estimate. enue (\$85K); and MacLa	nstruction of Arvo Aven econstructed to accomn nitary sewer accounts a nchlan Street (\$45K).	ue based on the a nodate the pipe tre accordingly. As we	anticipated enches ell, there
7	Actual expenditures are lower than budgeted due to reduction in scope with the intention of The underexpenditure has been used to fund overexpenditures in the following projects: If presented on July 11, 2017 in order to fund retrofits to the former Transit Depot Garage ar administration facilities; Onaping Wells (\$78K); as well as the 2017 Well Building Upgrade account (\$213K).	Former Transit D nd Administration	epot Garage (\$200K) as building to accommoda	s per Finance & Adminis te permanent storage r	stration Committee equirements and t	e Report temporary
8	Actual expenditures are higher than budgeted due to unanticipated excavation work require those excavations. The overexpenditures has been funded from Consultant Sewer System (\$47K) and from A			the lining process and s	subsequent reinsta	atement of
9	The budget estimate was derived as part of the associated Environmental Assessment an detailed design, the scope was reduced due to the elimination of some of the unknowns, v lower. The surplus from the underexpenditures were transferred to fund overexpenditures in the the remaining amount transferred to the Capital Financing Reserve Fund - Wastewater that	which reduced the	e project costs. Also, at s: Sudbury WWTP Hea	the time of tendering th	e price came in sig	gnificantly
10	Actual expenditures were lower than budgeted due to changing demand for penless techn meet the Services on-going needs. Another contributing factor was the ability to negotiate The surplus was transferred to the Capital Financing Reserve Fund - Emergency Medical	ed favourable pric	ing with the existing ver	ndor.		

The surplus was transferred to the Capital Financing Reserve Fund - Emergency Medical Services (EMS) Uncommitted that will be used for future EMS related capital p approved by Council.

	Division Project Description	Year Started	Total Original Budget	Final Cost	Variance	Notes
	Actual expenditures were higher than budgeted due to site conditions (existing concre					
11	The overexpenditure were funded from the following projects: Automation System (\$7	,			-	01.
12	Actual expenditures were higher than budgeted due to price estimates/budgets which greatly influenced by the US dollar (USD) exchange rates and the most recent purcha were tendered in 2017, the rate for the USD was approximately \$1.35, causing average. The overexpenditures were funded from the following projects: Fleet Management Sc and various other projects.	se of this type of unit ge truck prices to rise	was in 2015 when the approximately 8%. Th	USD conversion rate w e variance in this case	as \$1.25. When th was 7.6%	ne units
13	Actual expenditures were lower than budgeted due to the fact that price estimates and new Packers had been purchased since 2007 and the budgeted estimate tried to accounder budget. With this more recent price information, the 2018 and 2019 estimates v The underexpenditures were used to fund the following projects: Fuel System Upgrace year end.	ommodate for the incl ersus actuals will be	rease in market prices much more accurate.	over 10 years. In this o	case the variance v	vas well
14	Actual expenditures were higher than budgeted due to the fact that a fuel system failu environmental concerns. The overexpenditures were funded from the Garbage Packers (\$140K) and offset by t				atisfy operational	and
	These projects were cancelled to fund the purchase of a Loader as the old Loader equ	uipment failed, was n	o longer able to be rep	aired and presented pot	ential safety issue	s with

15 simply repairing. Loader is a essential piece of equipment to provide Park services.

	Division	Project Description	Year Started	Total Original Budget	Final Cost	Variance	Notes
This project was cancelled to provide additional funding required for the Lively Citizen Service Centre Roof project and the Health & Safety Retrofits account. Roof Minnow Lake Place is still required and will be included in a future budget request.							
	nd Safety Retrofits (\$9K)).					
17		was cancelled as these funds were not required to complete the work carr vere used to fund overexpenditures in the Transit Branding account.	ied out by the Roads	division.			
		was cancelled as this work was completed and funded within an operating	g account.				
18		vill be used to fund anticipated overexpenditures in an HVAC account.					
	• •	was cancelled due to Occupational Health & Safety (OH&S) reasons with insufficient funds available to complete the scope. This work is still require	-		•		
19	The funds w	vere used to fund overexpenditures in the following accounts: Elevator Up	grades (\$46K); and E	exterior Stairs (\$79K).			
	Funds for th	is project was cancelled as costs for Air Quality were incurred within anoth	ner existing account (with a portion of this bu	dget transferred to fund	those costs).	
20		vere used to fund overexpenditures in the Air Quality Upgrades account (\$ used as funding for new projects in the 2018 Capital Budget as approved b		der transferred back to	the Capital Financing R	eserve Fund - Bui	ldings

Funds for this project was cancelled due to the work being completed within another existing account (with a portion of this budget transferred to fund those costs).

21 The funds were used to fund overexpenditures in the Electrical Distribution Harmonization account (\$17K) with the remainder transferred back to the Capital Financing Reserve Fund - Buildings which was used as funding for new projects in the 2018 Capital Budget as approved by Council.

				Year	Total Original			
	Division	Project Description		Started	Budget	Final Cost	Variance	Notes
		cancelled due to being complete	-	-				
22	The funds were transferre	ed back to the Capital Financing R	Reserve Fund - Buildings which w	was used as fund	ding for new projects in	the 2018 Capital Budg	et as approved by	Council.
	This project is being rovis	wed and will be included in a futu	re hudget veer Additional fund	were required f	for the on going TDS C	ourtword project and w	are required to be	
1 2	reallocated.	wed and will be included in a futu	re budget year. Additional funds	s were required i	or the on-going TDS Co	Surtyard project and we	ere required to be	
23	The funds were transferre approved by Council.	ed back to the Capital Financing R	Reserve Fund - Buildings, which	was used as fun	ding of additional funds	for TDS courtyard in t	he 2018 Capital Bu	ıdget as
		equired as staff reviewed options n another existing account for the	o o o			ng sliding doors due to	nature of patron fl	ow. The
24	(\$32K); Elevator Upgrade	und overexpenditures in the follow s (\$19K); Building Condition Asse e Fund - Buildings that was used a	essments (\$12K); and various ot	her projects. Th	ere was a remaining ar	nount of \$85K that was	<i>,</i> .	
	The funding for this project	ct was cancelled as the work was	completed by the LEL operating	i department and	t funded within an exist	ing operating account		
25	The funding for this project	St was cancelled as the work was						
	The funds were used to fu	and overexpenditures in the Eleva	tor Upgrades account.					

This project was postponed until the 2018 Capital Budget to fund a potential deficit in 1/2 Ton Pickups. It was included in the 2018 Capital Budget approved by Council.

26

The funds were used to fund overexpenditures in the following accounts: 1/2 Ton Pickups (\$50K); and 3/4 Ton Pickup Trucks (\$50K).