

## For Information Only

### Street Lighting Project Update

Presented To: Finance and  
Administration  
Committee

Presented: Tuesday, Sep 15, 2020

Report Date Tuesday, Aug 18, 2020

Type: Correspondence for  
Information Only

### Resolution

For Information Only

### Relationship to the Strategic Plan / Health Impact Assessment

The Roads and Transportation Division's principle responsibility is to provide a road network system that is safe and efficient for both vehicular and pedestrian traffic. The following commitments are the City's Statement of Values as presented on its web page:

- Managing the resources in our trust efficiently, responsibly and effectively
- Acting today in the interests of tomorrow

Not only will the conversion lower the City's carbon footprint but it would also result in Operating Budget savings.

### Report Summary

This is an update for the ongoing LED street lighting project

### Financial Implications

The project is currently in an estimated surplus of approximately \$0.5 million. Any surplus remaining upon completion of the project will be returned to holding account in accordance with the Capital Budget Policy.

The project was approved with funding from the Capital Financing Reserve Fund - General account as part of the 2020 Budget. Future energy savings will be contributed back to the reserve fund until the total amount is replenished.

#### Signed By

**Report Prepared By**

Sajeev Shivshankaran  
Manager of Energy Initiatives  
*Digitally Signed Aug 18, 20*

**Division Review**

Shawn Turner  
Director of Assets and Fleet Services  
*Digitally Signed Aug 19, 20*

**Financial Implications**

Steve Facey  
Manager of Financial Planning &  
Budgeting  
*Digitally Signed Aug 28, 20*

**Recommended by the Department**

Kevin Fowke  
General Manager of Corporate  
Services  
*Digitally Signed Aug 27, 20*

**Recommended by the C.A.O.**

Ed Archer  
Chief Administrative Officer  
*Digitally Signed Sep 1, 20*



## **Staff Report – LED Streetlights Conversion update**

### **For information only**

#### **Purpose**

This report is to update the Finance and Administration Committee on the status of the LED streetlights conversion project.

#### **Background**

The LED Streetlight Conversion project was approved in the 2020 budget. The project consists of converting all existing non-LED streetlights to LED under the AMO/LAS turnkey program with RealTerm Energy.

The approved budget, net of incentives for this project is \$6.15 Million. As part of the project, Realterm energy was required to complete an investment grade audit of the streetlight network to ascertain a firm cost estimate. The net cost provided including provisions for contingencies and decorative lighting conversions in the downtown core is \$5.6 Million. If this positive variance remains at the end of the project, the surplus will be returned to the holding account per the City's Capital Budget policy.

#### **Status**

Realterm has furnished the Investment grade Audit (IGA) and finished all the designs, complete with photo metrics and fixture selection, which formed the basis for cost estimates and materials procurement.

Delivery of materials for the conversion commenced in mid-June 2020 and installation started in early July. As of July 2020 all lighting materials except the decorative style have been delivered to the City. Realterm has contracted the installation to seven crews that have completed approximately 5,600 LED streetlight conversions and approximately 5,310 streetlights remain to be converted. Realterm expects that they will complete 100% of the conversion by November 2020. Upon completion, documentation will be submitted to the Independent Electricity System Operator (IESO) for receipt of the incentive for \$544,099. Realterm will also transfer all data files to the City and transfer all warranties upon completion.

## **Downtown Decorative Lighting**

Lighting in the downtown core is a mix of decorative LED fixtures, decorative HPS fixtures and non-decorative fixtures. In order to provide a consistent approach to the lighting in the downtown, decorative LED fixtures are to be installed. The downtown Business Improvement Area (BIA) has been consulted and is supportive of the initiative. The BIA has committed to contributing \$100,000 towards the approximately \$595,000 cost of conversion and has been involved in the selection of fixture type and colour preferences.

## **Future Energy Savings**

The City's Energy Engineer has been in contact with the respective utilities (Hydro One and Greater Sudbury Utilities) to advise as to the conversion of LED streetlights in their jurisdictions. Upon completion of the streetlight conversion, Realterm energy estimates that the City will reduce energy consumption by 7,399,527 kWh or 61%, with expected monetary savings of approximately \$1,059,479 or 41%.

## **Conclusion**

The LED street lighting conversion project is approximately 52% complete as of August 19, 2020. It is expected that the contractor will meet the completion timeline of November 2020. Financially, the project is in a surplus of approximately \$0.5 Million. Any surplus remaining upon completion of the project will be returned to the holding account in accordance with the Capital Budget Policy.